ಟಿಪ್ಪಣಿ ಹಾಳೆ

ವಿಷಯ ..... ಪುಟದ ಸಂಖ್ಯೆ .....

..... ಕಡತದ ಸಂಖ್ಯೆ .....

ಕಂಡಿಕೆ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಮಂಡಿಸಿದೆ.

ವಿಷಯ: Construction of Culverts in kempegowda ward no-01 of yelahanka Sub division.. ಎಂಬ ಕಾಮಗಾರಿಯ EOT ಪ್ರಸ್ತಾವನೆಗೆ ಅನುಮೋದನೆ ನೀಡುವ ಬಗ್ಗೆ.

ಉಲ್ಲೇಖ:1)ಕಾರ್ಯಾದೇಶ ಸಂಖ್ಯೆ: EE(YNK.D) Epmt -12/W.O/ 49 /2022-23 dt : 31-12-2022.

2) ಗುತ್ತಿಗೆದಾರರ ಮನವಿ ದಿನಾಂಕ: 01-04-2023.

* * * * *

ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂದಿಸಿದಂತೆ, Construction of Culverts in kempegowda ward no-01 of yelahanka Sub division. ಕಾಮಗಾರಿಗೆ ಸಂಬಂದಿಸಿದಂತೆ ಮೇಲಿನ ಉಲ್ಲೇಖದ ಪತ್ರ (1)ರಲ್ಲಿ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು, ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಗುತ್ತಿಗೆದಾರರಾದ **Sri.Sambashiva** ರವರಿಗೆ ಕಾರ್ಯಾದೇಶವನ್ನು ನೀಡಲಾಗಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಒಟ್ಟು 90 ದಿನಗಳ ಕಾಲವಕಾಶ ನಿಗದಿಪಡಿಸಲಾಗಿರುತ್ತದೆ.

ಮೇಲ್ಕಂಡ ಕಾಮಗಾರಿಯು ವಾರ್ಡ್ ನಂ-01ರ ವ್ಯಾಪ್ತಿಯಲ್ಲಿನ ಪ್ರದೇಶಗಳಲ್ಲಿ ಕಲ್ವರ್ಟ್‌ಗಳನ್ನು ನಿರ್ಮಿಸಬೇಕಾಗಿದ್ದು, ಅದರಂತೆ ರಸ್ತೆಗಳ ತಿರುವುಗಳಲ್ಲಿ ಕಲ್ವರ್ಟಗಳನ್ನು ನಿರ್ಮಿಸಲು ವಾಹನ ಸಂಚಾರಕ್ಕೆ ಅಡ್ಡಿಯುಂಟಾಗದಂತೆ ಸ್ಥಳದಲ್ಲಿ ಕೆಲಸ ನಿರ್ವಹಿಸಲಾಗಿರುತ್ತದೆ. ಅದರಂತೆ ಗುತ್ತಿಗೆದಾರರು ಸ್ಥಳದಲ್ಲಿ ಸಾರ್ವಜನಿಕರ ಒಡಾಟಕ್ಕೆ ಹಾಗೂ ವಾಹನ ಸಂಚಾರಕ್ಕೆ ಅಡಚಣೆ ಉಂಟಾಗದಂತೆ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಿ ಪೂರ್ಣಗೊಳಿಸಲು ವಿಳಂಭವಾಗಿರುತ್ತದೆ. ಆದುದರಿಂದ ಕಾಮಗಾರಿಯ ವಿಳಂಭದ ಅವಧಿ 33 ದಿನಗಳಿಗೆ ದಂಡ ವಿಧಿಸಿ / ವಿಧಿಸದೇ EOT ಪ್ರಸ್ತಾವನೆಗೆ ಅನುಮೋದನೆ ಕೋರಿ ಕಡತವನ್ನು ಮಂಡಿಸಿದೆ.

Kalasingi

5) ಸಾಕ್ಷಿ/Asstt Ramanjaneyulu

6) ಸಾಕ್ಷಿ (ಜೂನಿ)

EXTENSION OF TIME PROPOSAL

1	Name of Work	Construction of Culverts in kempegowda ward no-01 of yelahanka Sub division.
2	Amount of Work Portion	Rs. 15.00 lakhs
3	Estimated Cost	Rs.14.94 lakhs
4	Name of Contractor	Sri Sambashiva.
5	Agreement No	EE(YNK.D) Epmt -12/W.O/ 49 /2022-23 date : 31-12-2022.
6	No and date under which work order issued	EE(YNK.D) Epmt -12/W O/ 49 /2022-23 date : 31-12-2022.
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	01-04-2023
9	Date of receipt of application in the sub division office	01-04-2023
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Earth work excavation for culvert and laying 1:4:8 concrete
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	33 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	yes
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period.
18	Probable time required for completion of remaining work	33 days
19	Cost of work charged establishment charged on the work after the expairy of original period.	

20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	As per the discreasion of Executive Engineer to propose for penalty.
22	Remarks of the EE with the daily rate of penalty proposed	Rs 50/-per day penalty may be imposed.

Assistant Engineer.

Assistant Executive Engineer
Yelahanka new town Sub Division Bangalore-64

Executive Engineer
Yelahanka Division Bangalore-64